

**ADDENDUM  
NO. 1**

**April 17, 2023**

**West Clay Elementary Playground Improvements  
3495 W. 126<sup>th</sup> Street  
Carmel, IN 46033**

**TO: ALL BIDDERS OF RECORD**

This Addendum forms a part of and modifies the Bidding Requirements, Contract Forms, Contract Conditions, the Specifications, and the Drawings dated January 23, 2023, by Fanning Howey Associates. Acknowledge receipt of the Addendum in the space provided on the Bid Form. Failure to do so may subject the Bidder to disqualification.

This Addendum consists of Pages ADD 1-1, Guideline Schedule, Phasing and Logistics Plan.

**A. SPECIFICATION SECTION 01 32 00 SCHEDULES AND REPORTS**

1. Replace 01 32 00c West Clay Playground Guideline Schedule in its entirety.
2. Replace 01 32 00d West Clay Playground Phasing & Logistics Plan in their entirety.

Activity Name	Original Duration	Start	Finish	2023												2024						
				Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar							
				<b>West Clay Elementary School Playground Improvements</b>																		
<b>Administrative</b>	138	17-Apr-23	26-Oct-23	26-Oct-23, West Clay Elementary School Playground Improvements															26-Oct-23, Administrative			
Bid Documents Available to Bidders	0	17-Apr-23*		◆ Bid Documents Available to Bidders																		
Receive Bids	0	20-Apr-23*		◆ Receive Bids																		
Pre-Award Meeting	0	21-Apr-23*		◆ Pre-Award Meeting																		
Partial Submittal Notice to Proceed	0	25-Apr-23*		◆ Partial Submittal Notice to Proceed																		
Submittal Process	15	25-Apr-23	15-May-23	▬ Submittal Process																		
Board Approves Contract	0	15-May-23*		◆ Board Approves Contract																		
Submittals Complete / Equipment on Order	0		15-May-23	◆ Submittals Complete / Equipment on Order																		
Playground Equipment Procurement (12-14 Weeks)	65	16-May-23	15-Aug-23	▬ Playground Equipment Procurement (12-14 Weeks)																		
Overall Notice to Proceed	0	16-May-23*		◆ Overall Notice to Proceed																		
Mobilize and Start Construction	0	30-May-23*		◆ Mobilize and Start Construction																		
Playground Equipment Delivered (Shipping Float)	10	16-Aug-23	29-Aug-23	▬ Playground Equipment Delivered (Shipping Float)																		
Punchlist	5	11-Oct-23	17-Oct-23*	▬ Punchlist																		
Playground Complete and Open to Students	0		26-Oct-23*	◆ Playground Complete and Open to Students																		
<b>Playground Improvements</b>	107	30-May-23	26-Oct-23	26-Oct-23, Playground Improvements																		
Temporary Fencing / Stone Drives	5	30-May-23	05-Jun-23	▬ Temporary Fencing / Stone Drives																		
Selective Demolition	15	06-Jun-23	26-Jun-23	▬ Selective Demolition																		
Mill Existing Asphalt	5	27-Jun-23	03-Jul-23	▬ Mill Existing Asphalt																		
Concrete for Gaga Pit	5	27-Jun-23	03-Jul-23	▬ Concrete for Gaga Pit																		
Place New Asphalt	10	05-Jul-23	18-Jul-23	▬ Place New Asphalt																		
Stripe / Paint Asphalt	10	19-Jul-23	01-Aug-23	▬ Stripe / Paint Asphalt																		
Install New Playground Equipment	20	30-Aug-23	26-Sep-23	▬ Install New Playground Equipment																		
Install Subbase / Playsurfacing	15	27-Sep-23	17-Oct-23	▬ Install Subbase / Playsurfacing																		
Remove Temporary Stone Drives	2	18-Oct-23	19-Oct-23	▬ Remove Temporary Stone Drives																		
Remediate Landscaping / Remove Temporary Fencing	5	20-Oct-23	26-Oct-23	▬ Remediate Landscaping / Remove Temporary Fencing																		

Actual Work   
 Critical Remaining Work   
 Summary  
 Remaining Work   
 Milestone

West Clay Elementary Playground Improvements  
Guideline Schedule 17-Apr-23



# West Clay Elementary Playground - Logistics & Phasing Plan

